

**Corrigendum 2 - Interior Upgradation (MEPC) for Tripura State Data Centre at Agartala**

Sr No	Page No./Block	Previous Content	Updated Content (To be read as )																																							
1	35	<p align="center">Payment Milestone</p> <table border="1"> <thead> <tr> <th>S.no.</th> <th>Milestone</th> <th>% Of amount</th> </tr> </thead> <tbody> <tr> <td>1)</td> <td>Project plan, Designing and approval as per SOW</td> <td>10%</td> </tr> <tr> <td>2)</td> <td>Completion of all Work for all applicable rooms on first floor as per SOW</td> <td>30%</td> </tr> <tr> <td>3)</td> <td>Completion of interior of 1000sq ft Office Room on 5<sup>th</sup> floor as per SOW</td> <td>30%</td> </tr> <tr> <td>4)</td> <td>Retouch/Minor work with integration work as per SOW</td> <td>15%</td> </tr> <tr> <td>5)</td> <td>Equally divided Per quarter payment O&amp;M for 1 Year after Milestone 4 completion.</td> <td>15%</td> </tr> </tbody> </table>	S.no.	Milestone	% Of amount	1)	Project plan, Designing and approval as per SOW	10%	2)	Completion of all Work for all applicable rooms on first floor as per SOW	30%	3)	Completion of interior of 1000sq ft Office Room on 5 <sup>th</sup> floor as per SOW	30%	4)	Retouch/Minor work with integration work as per SOW	15%	5)	Equally divided Per quarter payment O&M for 1 Year after Milestone 4 completion.	15%	<p align="center">Payment Milestone</p> <table border="1"> <thead> <tr> <th>S.no.</th> <th>Milestone</th> <th>% Of amount</th> </tr> </thead> <tbody> <tr> <td>1)</td> <td>Project plan, Designing and approval as per SOW</td> <td>10%</td> </tr> <tr> <td>2)</td> <td>Delivery of All equipment at Agartala DC Site</td> <td>10%</td> </tr> <tr> <td>3)</td> <td>Completion of all Work for all applicable rooms on first floor as per SOW</td> <td>25%</td> </tr> <tr> <td>4)</td> <td>Completion of interior of 1000sq ft Office Room on 5<sup>th</sup> floor as per SOW</td> <td>25%</td> </tr> <tr> <td>5)</td> <td>Retouch/Minor work with integration work as per SOW</td> <td>15%</td> </tr> <tr> <td>6)</td> <td>Equally divided Per quarter payment O&amp;M for 1 Year after Milestone 4 completion.</td> <td>15%</td> </tr> </tbody> </table>	S.no.	Milestone	% Of amount	1)	Project plan, Designing and approval as per SOW	10%	2)	Delivery of All equipment at Agartala DC Site	10%	3)	Completion of all Work for all applicable rooms on first floor as per SOW	25%	4)	Completion of interior of 1000sq ft Office Room on 5 <sup>th</sup> floor as per SOW	25%	5)	Retouch/Minor work with integration work as per SOW	15%	6)	Equally divided Per quarter payment O&M for 1 Year after Milestone 4 completion.	15%
S.no.	Milestone	% Of amount																																								
1)	Project plan, Designing and approval as per SOW	10%																																								
2)	Completion of all Work for all applicable rooms on first floor as per SOW	30%																																								
3)	Completion of interior of 1000sq ft Office Room on 5 <sup>th</sup> floor as per SOW	30%																																								
4)	Retouch/Minor work with integration work as per SOW	15%																																								
5)	Equally divided Per quarter payment O&M for 1 Year after Milestone 4 completion.	15%																																								
S.no.	Milestone	% Of amount																																								
1)	Project plan, Designing and approval as per SOW	10%																																								
2)	Delivery of All equipment at Agartala DC Site	10%																																								
3)	Completion of all Work for all applicable rooms on first floor as per SOW	25%																																								
4)	Completion of interior of 1000sq ft Office Room on 5 <sup>th</sup> floor as per SOW	25%																																								
5)	Retouch/Minor work with integration work as per SOW	15%																																								
6)	Equally divided Per quarter payment O&M for 1 Year after Milestone 4 completion.	15%																																								
2	NA	<p align="center">New Annexure (Annexure 12) Compliance Sheet</p>	<p align="center">All Bidders must submit a Compliance sheet as a separate annexure for all sections , mentioned into the RFP , the excel sheet is enclosed along with the Corrigendum</p>																																							

**Notice 2 - Interior Upgradation (MEPC) for Tripura State Data Centre at Agartala**

Page No.6 / Key events and dates	RFP Key Events Timeline	Page No.6 / Key events and dates	RFP Key events ( Extended timelines)
Information	Details	Information	Details
RFP release date	18 <sup>th</sup> Nov	RFP release date	18 <sup>th</sup> Nov
Release of response to clarifications	25 <sup>th</sup> Nov	Release of response to clarifications	25 <sup>th</sup> Nov
Last date (deadline) for submission of bids	28 <sup>th</sup> Nov (11am)	Last date (deadline) for submission of bids	5th Dec (11am)
Opening of technical bids	28 <sup>th</sup> Nov (4pm)	Opening of technical bids	5th Dec (4pm)
Place, time, and date of opening of financial proposals	Will be intimated later	Place, time, and date of opening of financial proposals	8th Dec , 4 PM , NIXI-CSC Data Services Limited , 9th Floor, B-Wing, Statesman House, 148, Barakhamba Road, New Delhi 110001 , Phone No - 01148202000

