

Corrigendum 3 of Tender for Non-IT-Infrastructure RFP for Tripura State Data Center at Agartala

Sl. No.	RFP Requirement	Query / Suggestion	Remarks
1	Racks Count	As per our understanding, Bidder has to consider 76 number of racks for server room, 2 number of racks for telecom and 2 number for staging room from day one. Kindly confirm our understanding.	Correct Understanding
2	Power Density of Racks	As per our understanding, each rack will have a power capacity of 10 Kw and accordingly system shall be designed to be able to cater to a maximum 800 Kw critical / IT load, irrespective of the initial load utilization. Kindly confirm our understanding.	Correct Understanding
3	Load for Sizing the BBT of Server Room	As per our understanding, the sizing of the required track Busway (BBT) inside the Server Hall needs to be done for full capacity (76+ Racks-800kw) from day one. Kindly confirm our understanding.	Correct Understanding
4	LT Panel Upgradation	As per our understanding, the LT Panel upgradation will be done as per actual facility load. Kindly confirm our understanding.	Correct Understanding
5	Precision air conditioning (HVAC/PAC)	We would request NIXI-CSC Data Services Limited to kindly allow the Bidder to use the existing 8 number of PAC for Server Room cooling with addition of some unit to achieve "N+1" configuration instead of in-row cooling. Please confirm the acceptance of our request.	W.r.t. HVAC section. This request is accepted.
6	Cold Aisle Containment	We understand that the Bidder needs to consider CAC for the entire POD from day one. Please confirm our understanding.	Correct Understanding